



Building Excellence



WAUPACA COUNTY  
HIGHWAY DEPARTMENT


We build and maintain a quality transportation system for  
the safety and prosperity of present and future generations.

2019

Waupaca County Highway  
Department Maintenance Facility

181700

January 2019



## Table of Contents

Executive Summary  
Action Items  
Schedule  
Progress Photos

## Distribution List

Casey Beyersdorf  
County Commissioner  
**Waupaca County**  
casey.beyersdorf@co.waupaca.wi.us  
715.258.7152

Mike Rea  
Architect  
**Bray Associates Architects**  
mrea@brayarch.com  
414.226.0200

Paul Riederer  
Project Manager  
**Miron Construction Co., Inc.**  
paul.riederer@miron-construction.com  
920.969.7044

Our *commitment* reaches beyond construction;  
our *passion* brings *dreams* to life.

## Executive Summary

The Waupaca County Highway Department Building concrete foundations are complete. The concrete slab at the office area was poured and is protected from the weather. Interior precast wall panels were placed at the Fabrication Shop. Precast floor panels were placed for the mezzanine over the Parts Room. Precast wall panel erection continues with steel erection. Structural steel for Unit B Repair Shop continues and is near completion. Steel erection will begin in Unit A Office area next. Cold Storage pre-engineered building concrete foundation is near completion and steel erection for this building will start soon.

Sand Storage and Salt Storage Shed concrete work is complete. Wall timbers have been erected and walls have been backfilled. Wall sheathing is ongoing and trusses are on site for installation.

**We exist to create...**

**Relationships**

...built on honesty and integrity, with clients, partners, and employees.  
At Miron, people come first.

## Action Items

- ◆ Site prep is as far as it can be done for the winter.
- ◆ West side storm system pond is in place by the County.
- ◆ Main building concrete foundations are complete.
- ◆ Backfilling of main building foundation walls is complete.
- ◆ Interior precast walls and precast floor panels have been erected.
- ◆ Steel erection is underway; Unit B Repair Shop is 80% erected.
- ◆ County Sand and Storage Shed wood timber is ongoing
- ◆ Cold Storage concrete is underway.



Cold Storage Foundations underway and Storm Pond behind.

**We exist to fulfill...**

**Dreams**

...and assist our clients in turning  
their visions into realities.



Last of Main Building foundations and backfill are complete



Interior precast concrete walls erected



Precast concrete floor panels erected



Cold Storage (Unit E) foundations

## Schedule Summary

- ◆ Concrete foundations at the main building are complete and concrete slab at Unit A office is poured.
- ◆ Underground plumbing and electrical is in place.
- ◆ Backfill of foundation walls is complete.
- ◆ Precast floor panels have been erected on masonry bearing walls and steel.



Sand Storage Shed timbers ongoing

- ◆ Steel column and roof erection is ongoing in the Repair Shop areas. Steel erection will continue in the Office (Unit A).
- ◆ Exterior precast wall panel erection has begun on the West end at the Fabrication Shop and will continue.
- ◆ Roofing is to start soon after the roof is large enough to begin.

We exist to serve each...

**Community**

...in which we live and work, giving back whenever and wherever we can.

## Progress Photographs



Aerial View from County A  
1/5/2019



## Progress Photographs



Steel erection at Unit B Repair Shop ongoing



Sand and Salt Shed timbers onging

## Progress Photographs



Unit E—Cold Storage foundations and backfill ongoing



Aerial view of Sand and Salt Sheds