

New Highway Maintenance Facility | April 2018



PROJECT SCHEDULE

March – July 2018

PHASE 3

Construction Documentation

July – August 2018

PHASE 4

Bidding and Award

Fall 2018 – Fall 2019

Construction

- » Groundbreaking (Fall 2018)–
Construction Commencement
- » Ribbon-Cutting (Fall 2019)–
Construction Completion

PROJECT PROGRESS

Project Planning | The Core Planning Team (CPT) conducted a kick-off meeting for mechanical, electrical, plumbing, fire protection, and structural engineering on April 5th. This phase of the process includes design, engineering, and construction documentation.

The CPT has also continued to meet weekly to finalize the design of site and building layouts of the new facility. In addition, the team has continued to engage with the State of Wisconsin Department of Transportation on coordination of the proposed state salt storage building.

Site Preparation | Site geotechnical engineering has been completed.

The Waupaca County Highway Department is partnering with the Waupaca Foundry to acquire site fill material. Discussion between the Department and Foundry is ongoing and coordination is closely aligned with the site grading plan.

Site Annexation | Following the second reading of the ordinance, **the final council adoption passed on March 20th**. The annexation process continues to proceed toward completion with ongoing coordination between the County and the City of Waupaca.

A project progress update will be presented at the next County Board meeting on May 15th.



CONTACT

Casey Beyersdorf
Highway Commissioner
casey.beyersdorf@co.waupaca.wi.us
715.258.7152

Dick Koeppen
County Board Chairman
dkoeppen@kmedtran.com
715.823.6290

