

New Highway Maintenance Facility | June 2018



PROJECT SCHEDULE

March – July 2018

PHASE 3

Construction Documentation

July – August 2018

PHASE 4

Bidding and Award

Fall 2018 – Fall 2019

Construction

- » Groundbreaking (Fall 2018)–
Construction Commencement
- » Ribbon-Cutting (Fall 2019)–
Construction Completion

PROJECT PROGRESS

Project Planning | The Core Planning Team (CPT) has continued their work in project development. Meeting in Bray Architects' Milwaukee office, the team reviewed updated building drawings, material samples, and concept renderings for the new facility. Selection of exterior and interior building materials, as well as facility wayfinding and site signage is underway.

Bray Architects is coordinating between engineering disciplines on the development of the facility's building systems.

Site Preparation | Point of Beginning, the project's civil engineering, surveying, and landscape architecture partner, has completed its site wetland delineation and the site design has been updated to accommodate these new boundaries.

Front Entry Concept



Aerial Concept



CONTACT

Casey Beyersdorf
Highway Commissioner
casey.beyersdorf@co.waupaca.wi.us
715.258.7152

Dick Koeppen
County Board Chairman
dkoeppen@kmedtran.com
715.823.6290