



## PROJECT SCHEDULE

### January – March 2018

**PHASE 2**  
Design

### March – August 2018

**PHASE 3**  
Construction Documentation

### September 2018

**PHASE 4**  
Bidding and Award

### Fall 2018 – Fall 2019

#### Construction

- » Groundbreaking (Fall 2018)–  
Construction Commencement
- » Ribbon-Cutting (Fall 2019)–  
Construction Completion

## PROJECT DESIGN PROGRESS

**Project Planning** | The Core Planning Team (CPT) has continued to meet weekly to discuss the design and potential layouts of the new facility, focusing on maximizing operational efficiencies, streamlining staff movements, and developing critical building space adjacencies. A conceptual site plan has been established as a result of this work.

The CPT has coordinated with the State of Wisconsin Department of Transportation on salt shed design and has been engaging with various equipment vendors to further design development. The team also had a preliminary meeting with a precast manufacture to discuss structural organization, concrete panel type, size, and finish options.

Site geotechnical engineering will be complete within the next two weeks.

**Site Annexation** | The County's annexation petition/application was submitted and placed on file in January with the City of Waupaca, Town Clerk, School District, and Department of Administration per requirement. The City of Waupaca's Plan Commission then reviewed the application for associated ordinance impacts during their February meeting.

On March 6th, the City of Waupaca Common Council completed its first reading of the ordinance. The second reading of the ordinance and final council adoption is scheduled for March 20th.

The annexation process continues to proceed as planned and is on schedule.



## CONTACT

**Casey Beyersdorf**  
Highway Commissioner  
casey.beyersdorf@co.waupaca.wi.us  
715.258.7152

**Dick Koeppen**  
County Board Chairman  
dkoeppen@kmedtran.com  
715.823.6290

