

New Highway Maintenance Facility | May 2018



PROJECT SCHEDULE

March – July 2018

PHASE 3

Construction Documentation

July – August 2018

PHASE 4

Bidding and Award

Fall 2018 – Fall 2019

Construction

- » Groundbreaking (Fall 2018)–
Construction Commencement
- » Ribbon-Cutting (Fall 2019)–
Construction Completion

PROJECT PROGRESS

Project Planning | The Core Planning Team (CPT) has continued their work in the design development stage to finalize site and building layouts by studying aesthetic and reviewing exterior façade material options.

The CPT has also continued to engage with the State of Wisconsin Department of Transportation on the new facility's proposed salt storage design, as well as coordinate between engineering disciplines in development of the facility's building systems.

Site Annexation | The annexation process has been completed and the County property that will be the site of the new highway facility is now within City of Waupaca boundaries.

The County is now awaiting a drafted memorandum of understanding related to future utility extension agreements while the City develops newly created zoning for the new highway facility project.

Plan Commission submittal documentation has also been delivered and is currently under review by city staff prior to the June Plan Commission review meeting.



CONTACT

Casey Beyersdorf

Highway Commissioner

casey.beyersdorf@co.waupaca.wi.us
715.258.7152

Dick Koeppen

County Board Chairman

dkoeppen@kmedtran.com
715.823.6290

